M/s Diamond Cements (Prop. HeidelbergCement India Limited)

Clinkerisation Unit, Narsingarh

Month: Dec.18

TEST REPORT OF STACK MONITORING

Location	S-1	S-2	S-3
Date of Monitoring	*	06.12.2018	04.12.2018
Stack Attached to	Bag House of Coal Mill No1	Bag House of Coal Mill No2	Bag House of Coal Mill No3
Particulate Matter (mg/Nm³) Isokinetic Samples	*	21	26

Location	S-4	S-5	S-6
Date of Monitoring	*	07.12.2018	13.12.2018
Stack Attached to	Hybrid Filter of Kiln/Raw Mill No1	Hybrid Filter of Kiln/Raw Mill No2	Reverse Air Bag House (RABH) of Kiln/Raw Mill No3
Particulate Matter (mg/Nm³) Isokinetic Samples	*	24	22

Location	S-7	S-8	S-9	S-10
Date of Monitoring	*	06.12.2018	03.12.2018	17.12.2018
Stack Attached to	ESP of Clinker Cooler No1	ESP of Clinker Cooler No2	ESP of Clinker Cooler No3	Bag House of Crusher
Particulate Matter (mg/Nm³) Isokinetic Samples	*	20	13	14

^{**} Plant was under planned shutdown, Hence Stack Monitoring could not be conducted.

M/s Diamond Cements (Prop. HeidelbergCement India Limited)

Grinding Unit, Imlai

Month: Dec.18

Dec.18

TEST REPORT OF STACK MONITORING

Location	S-1	S-2	S-3
Date of Monitoring	08.12.2018	08.12.2018	08.12.2018
Stack Attached to	Bag House of Cement Mill No1	Bag House of Cement Mill No2	Bag House of Cement Mill No3
Particulate Matter (mg/Nm³) Isokinetic Samples	15	18	16

Location	S-4
Date of Monitoring	26.12.2018
Stack Attached to	Bag House of Packing Plant No 3
Particulate Matter (mg/Nm³) Isokinetic Samples	23

M/s Diamond Cements (Prop. HeidelbergCement India Limited)

Lime Stone Mines, Patharia

TEST REPORT OF STACK MONITORING

Month: Dec.18

Location	S-1
Date of Monitoring	29.12.2018
Stack Attached to	Bag House of Crusher
Particulate Matter (mg/Nm³) Isokinetic samples	19