

M/S HEIDELBERGCEMENT INDIA LTD – AMMASANDRA

Plant - (Grinding Unit)

Ambient Air Quality Report for the Month of March- 2021

Sl. No	Station/Location		PM10	PM2.5	SO ₂	NO _x	CO
			µg/m ³	µg/m ³	µg/m ³	µg/m ³	mg/m ³
1	Near Time Office	Month Ave	54.6	37.6	8.9	11.7	0.7
2	Near Railway Track	Month Ave	64.2	42.4	9.6	13.2	1.3
3	Near Weigh Bridge	Month Ave	60.2	46.2	9.4	14.4	1.1
4	Ammasandra Village	Month Ave	44.2	37.6	8.6	13.6	0.6

Stack Monitoring Test Report for the Month of March-2021

LOCATION	S-1	S-2
Date of monitoring	09.03.2021	09.03.2021
Stack attached to	Bag House CEMENT MILL-03	Bag House CEMENT MILL-04
Particulate Matter (Mg/Nm ³) -Isokinetic samples	11.2	13.2

Note: - ** Plant was Stopped under not Schedule to Run Hence stack monitoring could not conduct

Fugitive emission Monitoring Test Report for the Month of March-2021

Sl.No	Location	Date	Particulate Matter (µg/m ³)
1	Near Packing Plant	20.03.2021	419
2	Slag yard	20.03.2021	515
3	Clinker Yard	20.03.2021	685